COMPLETION REPORT

1	Name of the work	Improvements of CC roads drain at Dharmastala hotel back side in Dasarahalli ward no. 15
2	Sanctioned Estimate No. & Date	EE|DD|AS|565|17-18, Dt. 29.11.17. EE|DD|TS|406|17-18, Dt 30.11.17.
3	Head of Account which is chargeable	P-1771
4	Instrument Order NO. & Date	
5	Name Of Contractor	Sri. K. MADHAVA REDDY, No. 898, 1st Cross, Muneshwara Nagara, Bagalagunte, Bengaluru-560073
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	—
7	Measurement recorded in	mB No:- 659|17-18. Page No:- 65801 - 65807|1
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	AEE. T. Dasarahalli Sub-division
10	a) Asst. Eng/junior Eng	Archana.
	b) Asst. Exe Engineer	Sivakumar Odiyar.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
20.00 lakhs.	1984826.00.		15174.00.

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

14/5/18

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER -
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.